



# PUBLIC SAFETY BUILDING PROJECT



Weekly Project Updates and  
7-Day Look-Ahead

**Here is a look-ahead at the construction work planned for the Public Safety Building,  
from July 18, 2022 to July 22, 2022**

## Project Overview:

Construction of a combined public safety building commenced in December 2020 on the site of the former Town Hall at 26 Bryant Street. The new building will house the staff and equipment of Fire, Police, and Dispatch departments. The new combined Public Safety Building will replace two older Town buildings: Police Station at 600 High Street (built in 1962) and the Fire Station at 436 Washington Street (built in 1930). The new building is scheduled to open in the Fall of 2022.

A [livestream video](#) of the construction is available on the Project website! Tune in from anywhere to watch the continued progress on the Combined Public Safety Building. While there, check out the updated Before-and-After photos of the progress onsite.

## What to expect July 18, 2022 (Monday) through July 22, 2022 (Friday):

- The project site remains closed to the public.
- Contractors are scheduled work onsite on **Saturday, July 16, 2022, between 8:00 AM and 4:00 PM**. No impacts to vehicular or pedestrian travel are anticipated as a result of this work.
- Elevator and elevator machine room installation will continue this week.
- HVAC contractors will continue the installation of valves and associated piping for the induction units located on the second floor of the Police Station. In addition, they will be installing condensate pumps on the second floor of the Fire Station.
- Plumbers will continue the installation of piping equipment in the Mechanical Room and to the gas/oil separator.
- Electrical contractors will continue pulling data wire for the second floor of both Police and Fire Stations, and will install lighting on these floors. Additional rough in lights will be installed throughout the building.
- Painting crews will work on priming and painting the walls in the basement this week.
- Acoustical ceiling tile grids will be installed on the first floor of the Police Station this week.
- Metal parapet wall caps will be installed along the south side of the building.
- Prep work for the Sallyport at the underground garage ramp will continue this week. All staging of this area has been removed from the site as of Friday, July 15, 2022.
- Millwork is scheduled to begin on Monday, July 18, 2022.
- Permanent Power to the site is targeted for July 15, 2022, Generator due to arrive on-site August 1, 2022.
- Expect periodic entrance and exit of large trucks at the project site entrance, located at the intersection of Washington Street and Bryant Street. **Please expect minor traffic delays at this intersection.**
- No additional traffic impacts or pedestrian impacts are anticipated during this week.

## Public Viewing Area:

If you want to stop by to check out the progress, stand by the picnic table outside the north entrance to Town Hall. This spot provides a great view into the project site and is outside of the project boundaries. Worth a visit!

### Construction Hours:

- Crews will be onsite:
  - **Saturday, July 16, 2022: 8:00 AM to 4:00 PM**
  - Monday through Friday: 7:00 AM to 5:00 PM

### Project Team Contact Information:

- Immediate issues or concerns, please contact the Town Manager's Office at [781-751-9100](tel:781-751-9100).
- For general questions or concerns, please contact the project team at [psb@dedham-ma.gov](mailto:psb@dedham-ma.gov)
- For more information about the Public Safety Building Project, please visit the project website at [www.dedham-ma.gov/psb](http://www.dedham-ma.gov/psb)
- Download our [project team contact information flyer](#) on the project website.

*Click on the image below to enlarge*



**Caption:** Photo of the active construction site taken from the north side of Town Hall on July 15, 2022.

**Note:** To subscribe to the Public Safety Building Project e-mail notifications, [use this link](#) to enter you email address, and select "Public Safety Building" from the list of options.