




# PUBLIC SAFETY BUILDING PROJECT



Weekly Project Updates and  
7-Day Look-Ahead

## Here is a look-ahead at the construction work planned for the Public Safety Building, from July 12, 2021 to July 16, 2021

### Project Overview:

Construction of a combined public safety building commenced in December 2020 on the site of the former Town Hall at 26 Bryant Street. The new building will house the staff and equipment of Fire, Police, and Dispatch departments. The new combined Public Safety Building will replace two older Town buildings: Police Station at 600 High Street (built in 1962) and the Fire Station at 436 Washington Street (built in 1930). The new building is scheduled to open in the Fall of 2022.

The [livestream video](#) of the construction is now available on the Project website! Tune in from anywhere to watch the continued progress on the Combined Public Safety Building.

### What to expect July 12, 2021 (Monday) through July 16, 2021 (Friday):

- The project site remains closed to the public.
- Concrete foundation work is complete, and crews will continue to remove the remaining formwork throughout the site.
- Crews will be working onsite on **Saturday, July 10, 2021, from 8:00 AM to 4:00 PM** to perform overall site clean-up and consolidation.
- **Beginning Monday, July 12**, crews will prepare the foundation walls for damp proofing: a process that involves coating the exterior of the foundation walls to prevent moisture from entering the building interior through the concrete walls.
- A surveyor will be onsite next week to establish controls (mark fixed points) for the steel installation.
- Delivery of steel is anticipated for **July 12 to July 13**, and metal deck delivery on **July 14**. Expect periodic entrance and exit of large trucks at the project site entrance, located at the intersection of Washington Street and Bryant Street.
- No additional traffic impacts or pedestrian impacts are anticipated during this week.

### Construction Hours:

- Crews will be working onsite on **Saturday, July 10 from 8:00 AM to 4:00 PM**. Trucks may be entering and exiting the site to remove material.
- Crews will be onsite next week, Monday through Friday, from 7:00 AM to 5:00 PM

### Project Team Contact Information:

- Immediate issues or concerns, please contact the Dedham Town Manager's Office at [781-751-9100](tel:781-751-9100).
- For general questions or concerns, please contact the project team at [psb@dedham-ma.gov](mailto:psb@dedham-ma.gov)
- For more information about the Public Safety Building Project, please visit the project website at [www.dedham-ma.gov/psb](http://www.dedham-ma.gov/psb)
- Download our [project team contact information flyer](#) on the project website.



**Caption:** Aerial photo of construction site take on July 6, 2021. The concrete structures shown (3 in total) are the two stairwells and one elevator shaft.



**Caption:** Aerial photo of construction site taken on July 6, 2021. The newly renovated Town Hall/Senior Center is shown in the background with Route 1 South to the left. The grey squares throughout the project site are the concrete foundation footings, completed as of Friday, July 9, 2021.

**Note:** To subscribe to the Public Safety Building Project e-mail notifications, [click here](#) to provide your name and email address.