




PUBLIC SAFETY BUILDING PROJECT



Weekly Project Updates and
7-Day Look-Ahead

Here is a look-ahead at the construction work planned for the Public Safety Building, from August 2, 2021 to August 6, 2021

Project Overview:

Construction of a combined public safety building commenced in December 2020 on the site of the former Town Hall at 26 Bryant Street. The new building will house the staff and equipment of Fire, Police, and Dispatch departments. The new combined Public Safety Building will replace two older Town buildings: Police Station at 600 High Street (built in 1962) and the Fire Station at 436 Washington Street (built in 1930). The new building is scheduled to open in the Fall of 2022.

The [livestream video](#) of the construction is now available on the Project website! Tune in from anywhere to watch the continued progress on the Combined Public Safety Building.

What to expect August 2, 2021 (Monday) through August 6, 2021 (Friday):

- The project site remains closed to the public.
- Crews will be working onsite on **Saturday, July 31, 2021, from 8:00 AM to 4:00 PM** for welding and detailing, and concrete repair work.
- Deliveries of steel and metal decking will continue next week.
 - Expect periodic entrance and exit of large trucks at the project site entrance, located at the intersection of Washington Street and Bryant Street. **Please expect minor traffic delays at this intersection.**
- Steel installation will continue using the crane located onsite (see attached photo).
- The dewatering system remains in place and operational.
- **Next week**, crews will install waterproofing and damp proofing at the foundation walls.
- Localized anchor and foundation repairs are on-going.
- To maintain an efficient and organized jobsite, crews will continue to remove excess material for the site.
- No additional traffic impacts or pedestrian impacts are anticipated during this week.

Construction Hours:

- Crews will be working onsite on **Saturday, July 31 from 8:00 AM to 4:00 PM**. Trucks may be entering and exiting the site to remove material.
- Crews will be onsite next week, Monday through Friday, from 7:00 AM to 5:00 PM

Project Team Contact Information:

- Immediate issues or concerns, please contact the Dedham Town Manager's Office at [781-751-9100](tel:781-751-9100).
- For general questions or concerns, please contact the project team at psb@dedham-ma.gov
- For more information about the Public Safety Building Project, please visit the project website at www.dedham-ma.gov/psb
- Download our [project team contact information flyer](#) on the project website.

Click on the images below to enlarge



Caption: Aerial photo of the project site taken on July 27, 2021. The yellow crane to the right is used to raise and place each individual piece of structural steel that is secured into position.



Caption: Aerial photo of construction site on July 28, 2021, by drone to show the detail of structural steel and metal decking installed onsite. To date, more than 400 individual pieces of steel have been installed.

Note: To subscribe to the Public Safety Building Project e-mail notifications, [click here](#) to provide your name and email address.