




PUBLIC SAFETY BUILDING PROJECT



Weekly Project Updates and
7-Day Look-Ahead

**Here is a look-ahead at the construction work planned for the Public Safety Building,
from June 27, 2022 to July 1, 2022**

Project Overview:

Construction of a combined public safety building commenced in December 2020 on the site of the former Town Hall at 26 Bryant Street. The new building will house the staff and equipment of Fire, Police, and Dispatch departments. The new combined Public Safety Building will replace two older Town buildings: Police Station at 600 High Street (built in 1962) and the Fire Station at 436 Washington Street (built in 1930). The new building is scheduled to open in the Fall of 2022.

A [livestream video](#) of the construction is available on the Project website! Tune in from anywhere to watch the continued progress on the Combined Public Safety Building. While there, check out the updated Before-and-After photos of the progress onsite.

What to expect June 27, 2022 (Monday) through July 1, 2022 (Friday):

- The project site remains closed to the public.
- The base and foundation for the new cell tower is complete and installation of the new tower is slated for Wednesday, June 29th.
- Metal contractors will continue installing the parapet cap along the roof edge this week (see photo of work in progress below).
- Contractors specializing in acoustics will continue installing acoustic ceiling tiles on the first and second floors of the Fire Station.
- Installation of the elevator and associated machine room will continue this week.
- HVAC contractors will be onsite this week to continue installing hot water mains in the basement and insulate the basement ductwork. Installation of radiant heat tubing in the Apparatus Bay is complete.
- Testing of the fire protection system, including sprinklers, will take place this week.
- Electricians will be onsite to continue pulling data wire on the second floor of the Fire Station, install the lights on the second floor of the Fire Station, and will insulate the water piping on the first floor of the building.
- Painters will be onsite this week to prime and paint walls on the first and second floors of the building.
- Expect periodic entrance and exit of large trucks at the project site entrance, located at the intersection of Washington Street and Bryant Street. **Please expect minor traffic delays at this intersection.**
- No additional traffic impacts or pedestrian impacts are anticipated during this week.

Public Viewing Area:

If you want to stop by to check out the progress, stand by the picnic table outside the north entrance to Town Hall. This spot provides a great view into the project site and is outside of the project boundaries. Worth a visit!

Construction Hours:

- Crews will be onsite:
 - Monday through Friday: 7:00 AM to 5:00 PM

Project Team Contact Information:

- Immediate issues or concerns, please contact the Town Manager’s Office at [781-751-9100](tel:781-751-9100).
- For general questions or concerns, please contact the project team at psb@dedham-ma.gov
- For more information about the Public Safety Building Project, please visit the project website at www.dedham-ma.gov/psb
- Download our [project team contact information flyer](#) on the project website.

Click on the image below to enlarge



Caption: Photo of crews installing the parapet cap along the southern roof edge, taken by drone on June 23, 2022. Parapet caps help to create a uniform, finished look and prevent intrusion of water.

Note: To subscribe to the Public Safety Building Project e-mail notifications, [use this link](#) to enter you email address, and select “Public Safety Building” from the list of options.



Caption: Aerial photo of the project site taken via drone on June 23, 2022. (North is located to the left of the photo).

Note: To subscribe to the Public Safety Building Project e-mail notifications, [use this link](#) to enter you email address, and select “Public Safety Building” from the list of options.